

ID	Task Mode	Task Name	Duration	Start	Finish	Jun '23							9 Jul '23							23 Jul '23							6 Aug '23							20 Aug '23							3 Sep '23							17 Sep '23							1 Oct '23							15 Oct '23						
						T	M	F	T	S	W	S	T	M	F	T	S	W	S	T	M	F	T	S	W	S	T	M	F	T	S	W	S	T	M	F	T	S	W	S	T	M	F	T	S	W	S																					
1		South Block Main Kitchen Coolroom replacement	60 days	Thu 20/07/23	Wed 11/10/23																																																															
2		Hospital operator communication/coordination	2 wks	Thu 20/07/23	Wed 2/08/23																																																															
3		Review and approval of safety documentation	1 wk	Thu 3/08/23	Wed 9/08/23																																																															
4		Review and approval of ICP procedure	1 wk	Mon 7/08/23	Fri 11/08/23																																																															
5		Works notification & communications notices	1 wk	Mon 14/08/23	Fri 18/08/23																																																															
6		Complete 3 phase power to temp cool rooms	2 days	Mon 21/08/23	Tue 22/08/23																																																															
7		Place temp cool rooms into loading dock	1 day	Tue 22/08/23	Tue 22/08/23																																																															
8		Relocate all food from cool rooms into temp cool rooms	1 day	Wed 23/08/23	Wed 23/08/23																																																															
9		Set up hoarding	2 days	Thu 24/08/23	Fri 25/08/23																																																															
10		Cutout ceiling	1 day	Mon 28/08/23	Mon 28/08/23																																																															
11		Hoard up above the ceiling	1 day	Tue 29/08/23	Tue 29/08/23																																																															
12		Sort out air movement SORTED	0 days	Tue 29/08/23	Tue 29/08/23																																																															
13		Fit out corridor for concrete movement	2 days	Wed 30/08/23	Thu 31/08/23																																																															
14		Install fan into anti room	0 days	Thu 31/08/23	Thu 31/08/23																																																															
15		Disconnect all associated equipment to cool room	1 day	Fri 1/09/23	Fri 1/09/23																																																															
16		Saw cut the floor	4 days	Mon 4/09/23	Thu 7/09/23																																																															
17		Jack hammer up the floor and remove rubble and old heaters	3 days	Fri 8/09/23	Tue 12/09/23																																																															
18		Allow floor to dry	3 days	Wed 13/09/23	Fri 15/09/23																																																															
19		remove sandwich panel and replace heaters into the floor	2 days	Mon 18/09/23	Tue 19/09/23																																																															
20		Reinstall wall and roof panels	2 days	Wed 20/09/23	Thu 21/09/23																																																															
21		Pour concrete	2 days	Fri 22/09/23	Sat 23/09/23																																																															
22		Concrete curing	5 days	Mon 25/09/23	Fri 29/09/23																																																															
23		Epoxy floors	3 days	Mon 2/10/23	Wed 4/10/23																																																															
24		Re-connect all associated equipment to cool room	3 days	Mon 25/09/23	Wed 27/09/23																																																															
25		Remove plastic above ceiling	2 days	Thu 28/09/23	Fri 29/09/23																																																															
26		Replace ceiling and paint	2 days	Mon 2/10/23	Tue 3/10/23																																																															
27		Remove hoarding	1 day	Wed 4/10/23	Wed 4/10/23																																																															
28		Clean area and make good any damage to the kitchen area.	3 days	Thu 5/10/23	Mon 9/10/23																																																															
29		Replace food into new cool rooms.	1 day	Tue 10/10/23	Tue 10/10/23																																																															
30		remove temp cool room from loading dock.	1 day	Wed 11/10/23	Wed 11/10/23																																																															



Project: CMN - South Block Ma
Date: Thu 10/08/23

Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
Split		Inactive Milestone		Manual Summary		Deadline			
Milestone		Inactive Summary		Start-only		Critical			
Summary		Manual Task		Finish-only		Critical Split			
Project Summary		Duration-only		External Tasks		Progress			